

## Q1 and Q2 Marquee Site Implementation Schedule

Q1 and Q2 Marquee Site Implementation Schedule		Updated - 09/07/24				
School	Site Number	Region	Estimated Install Date/Qtr	Street Address	Estimated Completion Date	Completion Date
Cavett Elementary	167	Arroyo Chico	Week of 7/22/24	2120 E Naco Vista, Tucson, AZ 85713	07/31/24	07/31/24
Collier Elementary	170	Pantano	August 2024	3900 N Bear Canyon Rd, Tucson, AZ 85749	09/28/24	
Lynn Urquides	287	Santa Cruz	September 2024	573 W. Ajo Way, Tucson, AZ 85713	09/27/24	
Robison Elementary	353	Arroyo Chico	Week of 08/12/24	2745 E 18th St, Tucson, AZ 85716	08/16/24	08/16/24
Tully Elementary	419	Silverbell	Week of 08/05/24	1701 W El Rio Dr, Tucson, AZ 85745	08/09/24	08/05/24
Mansfeld	520	Arroyo Chico	September 2024	1300 E. 6th St., Tucson, AZ 85719	09/20/24	
Morgan Maxwell k-8	521	Silverbell	August 2024	2802 W Anklam Rd, Tucson, AZ 85745	09/13/24	
Kellond Elementary	275	Arcadia	August 2024	6606 E Lehigh Dr, Tucson, AZ 85710	09/06/24	
Mission View	311	Santa Cruz	Oct 12, 2024 - December 31, 2024	2600 S. 8th Ave, Tucson, AZ 85713		
Doolen Middle	505	Arroyo Chico	Oct 12, 2024 - December 31, 2024	2400 N. Country Club, Tucson, AZ 85716		
Magee Middle	515	Pantano	Oct 12, 2024 - December 31, 2024	8300 E. Speedway Blvd, Tucson, AZ 85710		
Cholla High School	615	Silverbell	Oct 12, 2024 - December 31, 2024	2001 W. Starr Pass Blvd, Tucson, AZ 85713		
<b>Total Sites = 13</b>				Legend: Blue Complete		
<b>*Dates are subject to change</b>						